

VANNOY CONSTRUCTION																																																																																												
TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	<table border="1"> <tr> <th colspan="7">2021</th> <th colspan="7">2022</th> <th colspan="7">2023</th> </tr> <tr> <th>Jul</th><th>Aug</th><th>Sep</th><th>Oct</th><th>Nov</th><th>Dec</th><th>Jan</th> <th>Feb</th><th>Mar</th><th>Apr</th><th>May</th><th>Jun</th><th>Jul</th><th>Aug</th><th>Sep</th><th>Oct</th><th>Nov</th><th>Dec</th> <th>Jan</th><th>Feb</th><th>Mar</th><th>Apr</th><th>May</th><th>Jun</th><th>Jul</th><th>Aug</th><th>Sep</th><th>Oct</th><th>Nov</th><th>Dec</th> <th>Jan</th><th>Feb</th><th>Mar</th><th>Apr</th><th>May</th><th>Jun</th><th>Jul</th><th>Aug</th><th>Sep</th> </tr> </table>																												2021							2022							2023							Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
2021							2022							2023																																																																														
Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep																																																						
2870	EXTERIOR CLEAN & PUNCH @ D	10	17-Dec-20	04-Jan-21	2870 ■ EXTERIOR CLEAN & PUNCH @ D																																																																																							
AREA C																																																																																												
ROOF																																																																																												
2260	ROOF CURBS @ C	5	17-Sep-20	23-Sep-20	2260 ■ ROOF CURBS @ C																																																																																							
1460	ROOFING @ C	10	24-Sep-20	07-Oct-20	1460 ■ ROOFING @ C																																																																																							
2250	ROOF DRYIN @ C	0		07-Oct-20	2250 ◆ ROOF DRYIN @ C																																																																																							
2270	SET ROOFTOPEQUIPMENT @ C	5	08-Oct-20	14-Oct-20	2270 ■ SET ROOFTOPEQUIPMENT @ C																																																																																							
2280	HOOKUP ROOFTOPEQUIPMENT @ C	20	15-Oct-20	11-Nov-20	2280 ■ HOOKUP ROOFTOPEQUIPMENT @ C																																																																																							
2390	VAPOR BARRIER (AROUND WINDOW OPENINGS) @ C	5	17-Sep-20	23-Sep-20	2390 ■ VAPOR BARRIER (AROUND WINDOW OPENINGS) @ C																																																																																							
2350	WINDOWS / STOREFRONT / CURTAINWALL / TRANSLUCENT @ C	30	24-Sep-20	04-Nov-20	2350 ■ WINDOWS / STOREFRONT / CURTAINWALL / TRANSLUCENT @ C																																																																																							
2330	RIGID INSULATION @ C	10	08-Oct-20	21-Oct-20	2330 ■ RIGID INSULATION @ C																																																																																							
10490	AIR BARRIER @ C	5	22-Oct-20	28-Oct-20	10490 ■ AIR BARRIER @ C																																																																																							
2360	BRICK @ C	50	29-Oct-20	13-Jan-21	2360 ■ BRICK @ C																																																																																							
2370	EXTERIOR DRYIN @ C	0		04-Nov-20	2370 ◆ EXTERIOR DRYIN @ C																																																																																							
3410	ELASTOMERIC COATING - PRECAST PANELS @ C	1	14-Jan-21	14-Jan-21	3410 ■ ELASTOMERIC COATING - PRECAST PANELS @ C																																																																																							
2570	METAL PANELS @ C	15	25-Feb-21	17-Mar-21	2570 ■ METAL PANELS @ C																																																																																							
2380	EXTERIOR COMPLETE (READY FOR PUNCH) @ AREA C	0		17-Mar-21	2380 ◆ EXTERIOR COMPLETE (READY FOR PUNCH) @ AREA C																																																																																							
2890	EXTERIOR CLEAN & PUNCH @ AREA C	10	18-Mar-21	31-Mar-21	2890 ■ EXTERIOR CLEAN & PUNCH @ AREA C																																																																																							
AREA B																																																																																												
ROOF																																																																																												
2620	ROOF CURBS @ B	5	31-Aug-20	04-Sep-20	2620 ■ ROOF CURBS @ B																																																																																							
2630	ROOFING @ B	20	15-Sep-20	12-Oct-20	2630 ■ ROOFING @ B																																																																																							
2920	ROOF DRYIN @ B	0		12-Oct-20	2920 ◆ ROOF DRYIN @ B																																																																																							
2640	SET ROOFTOPEQUIPMENT @ B	5	13-Oct-20	19-Oct-20	2640 ■ SET ROOFTOPEQUIPMENT @ B																																																																																							
2650	HOOKUP ROOFTOPEQUIPMENT @ B	20	20-Oct-20	16-Nov-20	2650 ■ HOOKUP ROOFTOPEQUIPMENT @ B																																																																																							
10440	EXTERIOR WALL FRAMING @ B	10	31-Aug-20	14-Sep-20	10440 ■ EXTERIOR WALL FRAMING @ B																																																																																							
10500	RIGID INSULATION @ B	5	15-Sep-20	21-Sep-20	10500 ■ RIGID INSULATION @ B																																																																																							
10510	AIR BARRIER @ B	3	22-Sep-20	24-Sep-20	10510 ■ AIR BARRIER @ B																																																																																							
2740	WINDOWS / STOREFRONT / CURTAINWALL / TRANSLUCENT @ B	22	25-Sep-20	26-Oct-20	2740 ■ WINDOWS / STOREFRONT / CURTAINWALL / TRANSLUCENT @ B																																																																																							
2770	BRICK @ B	20	12-Oct-20	06-Nov-20	2770 ■ BRICK @ B																																																																																							
2910	EXTERIOR DRYIN @ B	0		26-Oct-20	2910 ◆ EXTERIOR DRYIN @ B																																																																																							
2780	METAL PANELS @ B	15	23-Dec-20	15-Jan-21	2780 ■ METAL PANELS @ B																																																																																							
2710	EXTERIOR COMPLETE (READY FOR PUNCH) @ AREA B	0		15-Jan-21	2710 ◆ EXTERIOR COMPLETE (READY FOR PUNCH) @ AREA B																																																																																							
2900	EXTERIOR CLEAN & PUNCH @ AREA B	10	18-Jan-21	29-Jan-21	2900 ■ EXTERIOR CLEAN & PUNCH @ AREA B																																																																																							
AREA A																																																																																												
ROOF																																																																																												
2470	ROOF CURBS @ A	5	26-Oct-20	30-Oct-20	2470 ■ ROOF CURBS @ A																																																																																							
2480	ROOFING @ A	20	24-Nov-20	23-Dec-20	2480 ■ ROOFING @ A																																																																																							
5990	ROOF DRYIN - ELECTRICAL ROOMS @ A	0		09-Dec-20	5990 ◆ ROOF DRYIN - ELECTRICAL ROOMS @ A																																																																																							
2560	ROOF DRYIN @ A	0		23-Dec-20	2560 ◆ ROOF DRYIN @ A																																																																																							

VANNOY CONSTRUCTION																												
TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	2021																							
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec						
					2022							2023																
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
AUDITORIUM																												
6770	DEMO ROOFTOP EQUIPMENT @ STILLWELL AUDITORIUM	3	16-Aug-21	18-Aug-21																								
6750	MODIFY ROOF CURBS @ STILLWELL AUDITORIUM	5	19-Aug-21	25-Aug-21																								
6740	SET & HOOKUP NEW RTU'S @ STILLWELL AUDITORIUM	20	14-Sep-21	11-Oct-21																								
6790	ELECTRICAL CONNECTIONS RTU'S	10	12-Oct-21	25-Oct-21																								
6780	HVAC STARTUP @ STILLWELL AUDITORIUM	5	26-Oct-21	01-Nov-21																								
6870	CONDITIONED AIR @ STILLWELL AUDITORIUM	0		01-Nov-21																								
RENOVATIONS																												
8550	DEMO ROOFTOP EQUIPMENT @ STILLWELL	3	02-Dec-21	06-Dec-21																								
8560	MODIFY ROOF CURBS @ STILLWELL	5	07-Dec-21	13-Dec-21																								
8570	SET & HOOKUP NEW RTU'S @ STILLWELL	20	16-Feb-22	15-Mar-22																								
8580	ELECTRICAL CONNECTIONS RTU'S @ STILLWELL	10	16-Mar-22	29-Mar-22																								
AUDITORIUM																												
FRAMING & ROUGHIN																												
6360	ABATEMENT @ STILLWELL AUDITORIUM	10	16-Aug-21	27-Aug-21																								
6260	SELECTIVE DEMO @ STILLWELL AUDITORIUM	15	30-Aug-21	20-Sep-21																								
6660	OH PLUMBING R/I @ STILLWELL AUDITORIUM	5	21-Sep-21	27-Sep-21																								
6620	LAYOUT & FRAMING - STAGE / BALCONY @ STILLWELL AUDITORIUM	10	21-Sep-21	04-Oct-21																								
6690	SPRINKLER R/I @ STILLWELL AUDITORIUM	10	21-Sep-21	04-Oct-21																								
6640	OH ELECTRICAL R/I @ STILLWELL AUDITORIUM	15	21-Sep-21	11-Oct-21																								
6650	OH MECHANICAL R/I @ STILLWELL AUDITORIUM	15	21-Sep-21	11-Oct-21																								
6680	COMPOSITE METAL DECKING - STAGE @ STILLWELL AUDITORIUM	3	28-Sep-21	30-Sep-21																								
6670	POUR SOD - STAGE @ STILLWELL AUDITORIUM	2	01-Oct-21	04-Oct-21																								
DW THROUGH GRID																												
6700	CEILING FRAMING @ STILLWELL AUDITORIUM	10	05-Oct-21	18-Oct-21																								
6710	MEP R/I & INSPECT CEILINGS @ STILLWELL AUDITORIUM	10	12-Oct-21	25-Oct-21																								
6720	H/T/F DRYWALL CEILINGS @ STILLWELL AUDITORIUM	10	26-Oct-21	08-Nov-21																								
6730	PRIME & 1ST COAT PAINT, DRYFALL PAINT CEILINGS @ STILLWELL AUDITORIUM	10	09-Nov-21	22-Nov-21																								
6380	CONCRETE PATCH & REPAIR @ STILLWELL AUDITORIUM	5	23-Nov-21	01-Dec-21																								
FINISHES																												
6820	WOOD FLOORING - STAGE @ STILLWELL AUDITORIUM	5	02-Nov-21	08-Nov-21																								
6830	STAGE CURTAINS & RIGGING @ STILLWELL AUDITORIUM	40	16-Nov-21	14-Jan-22																								
6850	DOORS & HARDWARE @ STILLWELL AUDITORIUM	3	02-Dec-21	06-Dec-21																								
6810	PAINT CONCRETE FLOORS @ STILLWELL AUDITORIUM	5	02-Dec-21	08-Dec-21																								
6760	WOOD PANELING & TRIM @ STILLWELL AUDITORIUM	15	02-Dec-21	22-Dec-21																								
6880	SEATING INSTALL @ STILLWELL AUDITORIUM	3	09-Dec-21	13-Dec-21																								
6970	SPECIALITIES / ACCESSORIES @ STILLWELL AUDITORIUM	5	09-Dec-21	15-Dec-21																								
6940	MEP FIXTURES & TRIM @ STILLWELL AUDITORIUM	10	16-Dec-21	30-Dec-21																								
6800	CARPET @ STILLWELL AUDITORIUM	3	31-Dec-21	05-Jan-22																								
6840	FINAL PAINT @ STILLWELL AUDITORIUM	5	06-Jan-22	12-Jan-22																								
6860	BASE @ STILLWELL AUDITORIUM	5	10-Jan-22	14-Jan-22																								
PUNCH																												

