NCDOT Henderson County Projects

Project	Projected Costs	% Complete	Projected Completion	Comments					
U-5887 N. Highland Lake Rd.	\$6.7 M	43.3%	Jun 2024	Revised Completion TBD					
I-26 Green River Bridge Rehab	\$25 M	59.9%	Jun 2024	Currently tracking behind schedule					
I-4400BB, I-4400C I-26	\$271 M	81.0%	Feb 2025	On schedule – Expect Substantially Complete by 5/2024					
Contract Resurfacing King St. / N. Main	\$2.5 M	85.8% (King St.)	Oct 2024	King Street — Striping delayed due to weather Church Street — Summer 2024					
SM-6114C US 25 B / N. Main St.	\$875K	81.7%	Feb 2024	On schedule					
BL-0007 Ecusta Trail	\$1.19 M	3.4%	Oct 2024	Construction underway					
Non – Henderson County Projects of interest									
I-26 Drainage Repairs Saluda Grade	\$16.5 M	70.3%	Mar 2024						

Henderson County Projects in Development

TIP	Route	Project	Estimated Cost	Projected to ROW	Projected LET	Comments			
U-5783	US 64	SR 1180 (Blythe St) to SR 1173 White Pine Dr/SR 1186 Daniel Dr) Widen Roadway	\$31.75 M	Jul 2021	May 2025	Estimate updated here to reflect total cost including ROW and Utilities			
U-5886/ U-6049	SR 1170 NC 225 S. Main	Realign and Extend Roadway	\$46.1 M	Dec 2022	Oct 2026	ROW plans complete - Estimate updated here to reflect total cost including ROW and Utilities			
R-2588B	NC 191	NC 280 to SR 1381 (Mountain Rd) Widen Roadway	\$145.8 M	Apr 2021	Jul 2024	Estimate updated Utility relocation has commenced			
EB-5963	SR 1764	S. Grove St – Construct Sidewalk	\$2.7 M	Jul 2025	Jul 2026	Non-NCDOT LET (LAP)			
EB-5860	SR 2162	Blythe St – Construct Sidewalk	\$2.1 M	Sep 2025	Sep 2026	Non-NCDOT LET (LAP)			
BR-0083	US 64	Bridge Replacement (Structures 440057 and 440155)	\$22.1 M	Dec 2024	Apr 2027				
I-4400BA	I-26 / US 64	Exit 49 Interchange	\$29.5 M*	Nov 2028	Jan 2029	* Estimate date June 2021 – does not have any R/W costs - expect increases due to market and final scope			
TBD	SR 1586	Replace/Repair Bridge	TBD	TBD	TBD	S. Mills Gap Rd. – Jan 9 storm event			
* Note: Dates are subject to change as funding is balanced.									