

**INSPECTION AND MONITORING RECORDS FOR ACTIVITIES UNDER STORMWATER GENERAL PERMIT NCG010000
AND SELF-INSPECTION RECORDS FOR LAND DISTURBING ACTIVITIES PER G.S. 113A-54.1**

Project Name			Land Quality or Local Program Project/Permit #	
Approving Authority		Date of Plan Approval		Expiration Date, if applicable
NCG010000 Certificate of Coverage Number			Date of COC Issuance	
Coverage under the NCG010000 permit must be renewed annually, if issued after April 1, 2019 until Notice of Termination is filed and approved.				

PART 1A: Rainfall Data

Day / Date	Rain Amount (inches) Daily Rainfall Required. If no rain, indicate with a "zero"
M	
T	
W	
Th	
F	
Sat (Inspection Optional)	
Sun (Inspection Optional)	

PART 1B: Phase(s) of the Plan

Choose the construction phase that applies to each lot where requested in Part 3A.	X
Installation of perimeter erosion and sediment control measures	A
Clearing and grubbing of existing ground cover	B
Completion of any grading of slopes or fills	C
Completion of all land-disturbing activity, construction or development	D
Permanent ground cover sufficient to restrain erosion has been established	E

Are there any site or project conditions that limit completion of inspection? If yes, explain conditions and areas of site that were inaccessible.	
--	--

PART 2: STORMWATER PLANS AND CONTROLS: For each question below, mark the corresponding box as Yes, No or N/A. For all items marked “No”, note in Part 3A the Reference letter and provide the Corrective Action and location of the deficiency, the original date noted, and the date it was noted as being corrected. NOTE: Reference letters may be used multiple times.

Reference	Part 2A: Storm Water Plans and Related Documents	Yes	No	N/A
A	Is the approval letter or certificate, COC and a copy of the NPDES Construction General Permit (CGP) on site? (Readily available electronic copy of CGP is acceptable)			
B	Is the approved plan on site and current?			
Reference	Part 2B: Stormwater Pollutant Controls	Yes	No	N/A
C	Are erosion and sediment controls that are shown on the approved plan installed and operating properly with no repairs needed?			
D	Are stormwater controls that are shown on the approved plan installed and operating properly with no repairs needed?			
E	Vehicle Tracking: Are construction entrances operating properly with no repairs needed?			
F	Soil Stabilization: Are areas of the site where construction activities have ceased been properly stabilized within the required timeframes?			
G	Are earthen stockpiles stabilized or otherwise protected from sediment loss, and located at least 50 feet away or downhill from drain inlets and surface waters?			
Reference	Part 2C: Non-Storm Water Pollutant Controls	Yes	No	N/A
H	Concrete, stucco, paint, etc. washouts: Are washouts installed, properly located, posted and operating with no repairs needed?			
I	Solid & hazardous wastes: Are trash, debris, and hazardous materials properly managed?			
J	Sanitary waste: Are portable toilets properly located and operating with no visible repairs needed?			
K	Equipment and stored fluids: Are fuels, lubricants, hydraulic fluids, etc. contained so as not to enter surface and ground waters?			
Report oil spills and the release of hazardous substances to the appropriate DEQ Regional Office via phone call or email within 24 hours of discovery. https://deg.nc.gov/contact/regional-offices				

For any items listed in the section below, a full description of sedimentation is required in Part 3A. This includes, but may not be limited to: location, estimated amount of sediment that has left the site and/or entered waters, apparent causes of the sediment loss, and what corrective actions need to be taken to prevent this from recurring.

Reference	Part 2D: Sedimentation	Yes	No	N/A
L	Are sediment or other pollutants noted beyond the approved or permitted limits of disturbance?			
M	Are BMPs detected as releasing sediment or other pollutants into receiving waters?			
Report visible sedimentation into streams or wetlands to the appropriate DEQ Regional Office via phone call or email within 24 hours of discovery. https://deq.nc.gov/contact/regional-offices				

PART 3A: EROSION AND SEDIMENTATION CONTROL MEASURES: Measures must be inspected at least ONCE PER 7 CALENDAR DAYS AND WITHIN 24 HOURS OF A RAINFALL EVENT EQUAL TO OR GREATER THAN 1.0 INCH PER 24 HOUR PERIOD. *Add rows as needed.*

Erosion and Sedimentation Control Measures Inspected						Inspection Date	Describe Actions Needed <u>Corrective actions should be performed as soon as possible and before the next storm event</u>	Date Previous Action(s) Observed as Corrected
Lot Number	Reference(s)	Lot BMPs Operating Properly? (Y/N)	Lot Information					
			Date Lot Noted as Active	Date Lot Noted as Stabilized	Phase of Construction			
Report unanticipated bypasses, or non-compliance conditions that may endanger health or the environment, to the appropriate DEQ Regional Office via phone call or email within 24 hours of discovery. https://deq.nc.gov/contact/regional-offices								

PART 3B: GROUND STABILIZATION: *Add rows as needed.*

Site area description and location where construction activities have temporarily or permanently ceased for more than the Time Limit	Time Limit for Ground Cover (see table below)	Have stabilization measures been installed? (Y/N)	Temporary or Permanent Stabilization (T/P)	Is Ground Cover Sufficient to Restrain Erosion? (Y/N)	Original Inspection Date	Describe Actions Needed <u>Corrective actions should be performed as soon as possible and before the next storm event</u>	Date Previous Action(s) Observed as Corrected

GROUND STABILIZATION TIMEFRAMES		
Site Area Description	Stabilization	Timeframe Variations
Perimeter dikes, swales and slopes	7 Days	None
High Quality Water (HQW) Zones	7 Days	None
Slopes Steeper than 3:1	7 Days	7 days for perimeter dikes, swales, slopes and HWQ zones

DEMLR Monitoring Form Rev. 07012020

		14 days for slopes 10 ft or less in length and not steeper than 2:1 10 days for Falls Lake Watershed
Slopes 3:1 to 4:1	14 Days	7 days for perimeter dikes, swales, slopes and HWQ zones 7 days for slopes greater than 50 ft in length 10 days for Falls Lake Watershed
All other areas with slopes flatter than 4:1	14 Days	7 days for perimeter dikes, swales, slopes and HWQ zones 10 days for Falls Lake Watershed

DEMLR Monitoring Form Rev. 07012020

PART 3C: NEW OR REVISED MEASURES INCOMPATIBLE WITH PLAN: Erosion and sedimentation control measures installed, omitted, altered, relocated or removed since the last inspection which deviate significantly* from the approved erosion and sedimentation control plan shall be documented here or by initialing and dating each measure or practice shown on a copy of the approved plan. List dimensions of measures, if applicable, such as Construction Entrances. Add rows as needed. Corrective actions should be included in Part 3A.

Lot Number	Description of Measure that Deviates from Plan	Proposed Dimensions (ft.)	Actual Dimensions (ft.)	Date measure observed as installed, altered, relocated or removed	Installed (I) Altered (A) Relocated (R) Removed (X)

*Significant deviation means any omission, alteration or relocation of an erosion or sedimentation control measure that prevents it from performing as intended.

PART 4: Signature of Inspector

Financially Responsible Party (FRP) / Permittee				County	
INSPECTOR		Name	Employer		
Inspector Type (Mark)	<input checked="" type="checkbox"/>	Address			
FRP/Permittee	<input type="checkbox"/>				
Agent/Designee	<input type="checkbox"/>	Phone Number	Email Address		
By this signature, I certify in accordance with the NCG010000 permit & G.S. 113A-54.1 that this report is accurate and complete to the best of my knowledge.					
Financially Responsible Party / Permittee or Agent / Designee			Date & Time of Inspection		