## PROJECT MANAGEMENT DEPARTMENT EROSION CONTROL DIVISION

# **EROSION and SEDIMENTATION CONTROL PLAN PRELIMINARY REVIEW CHECKLIST**

The following items shall be incorporated with respect to specific site conditions, in an erosion & sediment control plan:

## LOCATION INFORMATION

- Project location (roads, streets, landmarks)
- North arrow and scale

#### **GENERAL SITE FEATURES (Plan elements)**

- Legend: North arrow, scale, etc.
- Property lines
- Existing contours (topographic lines)
- Proposed contours
- Limits of disturbed area (provide acreage total, delineate limits, and label)
- Planned and existing building locations and elevations
- Planned & existing road locations & elevations
- Lot and/or building numbers
- \_\_\_\_\_ Geologic features: rock outcrops, seeps, springs, wetland and their limits, streams, lakes, ponds, dams, etc.
- Easements and drainage ways
- Profiles of streets, utilities, ditch lines, etc.
- \_\_\_\_\_ Stockpiled topsoil or subsoil locations
- If the <u>same person conducts the land-disturbing activity</u> & any related borrow or waste activity, the related borrow or waste activity shall constitute part of the land-disturbing activity unless the borrow or waste activity is regulated under the Mining Act of 1971, or is a landfill regulated by the Division of Waste Management. If the land-disturbing activity and any related borrow or waste activity are <u>not</u> <u>conducted by the same person</u>, they shall be considered separate land-disturbing activities and must be permitted either thru the Sedimentation Pollution Control Act as a one-use borrow site or through the Mining Act.
- Required Army Corps 404 permit and Water Quality 401 certification (e.g. stream disturbances over 150 linear feet)

#### **EROSION CONTROL MEASURES (on plan)**

- \_\_\_\_\_ Legend
- \_\_\_\_\_ Location of temporary measures
- Location of permanent measures
- \_\_\_\_\_ Construction drawings and details for
- temporary and permanent measures
  - Maintenance requirements of measures
- \_\_\_\_\_ Contact person responsible for maintenance

### SITE DRAINAGE FEATURES

- \_\_\_\_\_ Existing and planned drainage patterns (include off-site areas that drain through project)
- \_\_\_\_\_ Method of determination of and calculations for Acreage of land being disturbed
- Size and location of culverts and sewers
- \_\_\_\_\_ Soil information: type, special characteristics
- Soil information below culvert storm outlets
- Name and classification of receiving water course or name of municipal operator (only where stormwater discharges are to occur)

## STORMWATER CALCULATIONS

- Pre-construction runoff calculations for each outlet from the site (at peak discharge points)
  Design calculations for peak discharges of
- runoff (including the construction phase & the final runoff coefficients of the site)
- \_\_\_\_\_ Design calcs of culverts and storm sewers
- \_\_\_\_\_ Discharge and velocity calculations for open channel and ditch flows (easement & right-of-ways)
- Design calcs of cross sections and method of stabilization of existing and planned channels (include temporary linings)
- Design calcs and construction details of energy dissipators below culvert and storm sewer outlets (diameters & apron dimensions)
- \_\_\_\_\_ Design calcs and dimension of sediment basins
- \_\_\_\_\_ Surface area and settling efficiency information for proposed sediment traps and/or basins

#### **VEGETATIVE STABILIZATION**

- Area & acreage to be vegetatively stabilized
- \_\_\_\_\_ Method of soil preparation
- \_\_\_\_\_ Seed type & rates (temporary & permanent)
- \_\_\_\_\_ Fertilizer type and rates
- \_\_\_\_\_ Mulch type and rates
- NOTE: Plan should include provisions for groundcover on exposed slopes within 21 calendar days following completion of any phase of grading; permanent groundcover for all disturbed areas within 15 working days or 90 calendar days (whichever is shorter) following completion of construction or development.

## FINANCIAL RESPONSIBILITY/OWNERSHIP FORM

- Completed, signed & notarized FR/O Form (must be an original with original signatures)
- Accurate application fee \$300.00 per acre rounded up to the next acre with no ceiling amount) Also, Include a \$200.00 plan review fee.
- \_\_\_\_\_ Certificate of assumed name, if the owner is a partnership
- Name of Registered Agent (if applicable)
- Copy of the most current Deed for the site

### NARRATIVE AND CONSTRUCTION SEQUENCE

- \_\_\_\_\_ Narrative describing the nature & purpose of the construction activity
- Construction sequence related to erosion and sediment control (including installation of critical measures prior to the initiation of the landdisturbing activity & removal of measures after areas they serve are permanently stabilized) Bid specifications related only to erosion control