

NCDOT Henderson County Projects

Project	Projected Costs	% Complete	Projected Completion	Comments
U-5887 N. Highland Lake Rd.	\$6.7 M	44%	Jun 2024	Revised Completion TBD
I-26 Green River Bridge Rehab	\$25 M	60.9%	Jun 2024	Currently tracking behind schedule
I-4400BB, I-4400C I-26	\$271 M	81.0%	Feb 2025	On schedule – Expect Substantially Complete by 5/2024
Contract Resurfacing King St. / N. Main	\$2.5 M	85.8% (King St.)	Oct 2024	King Street – Striping delayed due to weather Church Street – Summer 2024
SM-6114C US 25 B / N. Main St.	\$875K	83.2%	Feb 2024	On schedule
BL-0007 Ecusta Trail	\$1.19 M	10%	Oct 2024	Construction underway
Non – Henderson County Projects of interest				
I-26 Drainage Repairs Saluda Grade	\$16.5 M	70.3%	Mar 2024	

Henderson County Projects in Development

TIP	Route	Project	Estimated Cost	Projected to ROW	Projected LET	Comments
BL-0008	N/A	Clear Creek Greenway – Berkely Mills Park to Lakewood Rd	\$ 1.8 M		Jun 2024	Non-NCDOT LET (LAP)
BL-0078	N/A	Ecusta Trail – US 64 to Transylvania County line	\$ 13.1 M		Sep 2027	Non-NCDOT LET (LAP)
BR-0083	US 64	Bridge Replacement (Structures 440057 and 440155)	\$22.1 M	Dec 2024	Apr 2027	
TBD	SR 1586	Replace/Repair Bridge	TBD	TBD	TBD	S. Mills Gap Rd. – Jan 9 storm event
EB-5860	SR 2162	Blythe St – Construct Sidewalk	\$2.1 M	Sep 2025	Sep 2026	Non-NCDOT LET (LAP)
EB-5963	SR 1764	S. Grove St – Construct Sidewalk	\$2.7 M	Jul 2025	Jul 2026	Non-NCDOT LET (LAP)
I-4400BA	I-26 / US 64	Exit 49 Interchange	\$29.5 M*	Nov 2028	Jan 2029	* Estimate date June 2021 – does not have any R/W costs - expect increases due to market and final scope
R-2588B	NC 191	NC 280 to SR 1381 (Mountain Rd) Widen Roadway	\$145.8 M	Apr 2021	Jan 2025	Estimate updated Utility relocation has commenced
U-5783	US 64	SR 1180 (Blythe St) to SR 1173 White Pine Dr/SR 1186 (Daniel Dr) Widen Roadway	\$31.75 M	Jul 2021	Jul 2024	Estimate updated here to reflect total cost including ROW and Utilities
U-5886/ U-6049	SR 1170 NC 225 S. Main	Realign and Extend Roadway	\$46.1 M	Dec 2022	Oct 2026	ROW plans complete

* Note: Dates are subject to change as funding is balanced.